

Shell Exploration and Production Company

(SEPCo)

Lifted Equipment Certification Form

Shell Purchased: _____ Supplier: Integris Rentals

Rental Equipment: _____ Owner (Vendor): Integris Rentals

Description of Equipment: 10'L x 3W x 2' Ht Basket
SRC Job No. 13-2368; SRC Drawing #: 111-956

Tare Weight (lbs.): 1,670 Lbs.
(Empty weight of container, tank, package, skid)

Working Load Limit (lbs.): 4,950 Lbs
(Weight of Liquid in tank, items in container, etc.)

Maximum Gross Weight (lbs.): 6,620 Lbs.
(Tare Weight + Working Load Limit = Maximum Gross Weight)

Floor Area Loading (psf): N/A
(The Maximum offshore dynamic load (psf) allowed on the floor of the container or building being certified for buildings and containers only – N/A for other lifts)

Unique Identification Number: 3-10-1 EM Thru 3-10-8 EM
(For rental equipment only)

I certify that the above-described lifted equipment:

- Is designed for offshore dynamic lifting in accordance with the provisions of API RP2A-WSD (latest edition) Section 2.4.2c "Dynamic Load Factors" and Section 2.4.2d "Allowable Stresses", documented with drawings and calculations.
- Has been certified by the Owner that the lifted equipment has been manufactured in accordance with the stamped drawings
- Has clearly-identified lifting points capable of handling the total capacity of the load
- Has padeye holes that are smooth and perpendicular to the plate face

NOTE: Rigging shall be per Shell UA Deep Water OPS0055

Stephen R. Callegari, Jr., P.E
Registered Professional Engineer

November 3, 2014
Date



11/03/2014

Notes:

1. Owners of rental equipment shall keep a copy of this form on file for duration of equipment life and shall submit a copy to Shell upon request.

2. ISO blocks/connectors may not be used as lifting attachment points.

attachment points.