

Shell Exploration and Production Company
(SEPCo)

Lifted Equipment Certification Form

Shell Purchased: _____

Supplier: Integris Rentals

Rental Equipment: _____

Owner (Vendor): Integris Rentals

Description of Equipment: 55'L x 3'W x 3' H Basket
SRC Job No. 11-1675; Reference Drawing # 110-467

Tare Weight (lbs.): 10,500 Lbs.
(Empty weight of container, tank, package, skid)

Working Load Limit (lbs.): 40,000 Lbs.
(Weight of Liquid in tank, items in container, etc.)

Maximum Gross Weight (lbs.): 50,500 Lbs.
(Tare Weight + Working Load Limit = Maximum Gross Weight)

Floor Area Loading (psf): 242 psf
(The Maximum offshore dynamic load (psf) allowed on the floor of the container or building being certified for buildings and containers only – N/A for other lifts)

Unique Identification Number: 01-55, 02-55, 03-55, 04-55, 05-55 thru 08-55.
(For rental equipment only)

I certify that the above-described lifted equipment:

- Is designed for offshore dynamic lifting in accordance with the provisions of API RP2A-WSD (latest edition) Section 2.4.2c "Dynamic Load Factors" and Section 2.4.2d "Allowable Stresses", documented with drawings and calculations.
- Has been certified by the Owner that the lifted equipment has been manufactured in accordance with the stamped drawings
- Has clearly-identified lifting points capable of handling the total capacity of the load
- Has padeye holes that are smooth and perpendicular to the plate face

NOTE: Rigging shall be per Shell UA Deep Water OPS0055

Dennis Kohl, P.E.
Registered Professional Engineer
(Civil, Structural, or Mechanical)

September 20, 2013
Date



Dennis Kohl
9/20/2013

- Notes:
1. Owners of rental equipment shall keep a copy of this form on file for duration of equipment life and shall submit a copy to Shell upon request.
 2. ISO blocks/connectors may not be used as lifting attachment points.