

# Shell Exploration and Production Company

(SEPCo)

## Lifted Equipment Certification Form

---

Shell Purchased: \_\_\_\_\_ Supplier: Integris Rentals

Rental Equipment: \_\_\_\_\_ Owner (Vendor): Integris Rentals

Description of Equipment: 17'-0"L x 8'-0"W x 3' H Basket  
SRC Job No. 11-0689; Reference Drawing # 110-129

Tare Weight (lbs.): 5,500 Lbs.  
(Empty weight of container, tank, package, skid)

Working Load Limit (lbs.): 27,500Lbs.  
(Weight of Liquid in tank, items in container, etc.)

Maximum Gross Weight (lbs.): 33,000 Lbs.  
(Tare Weight + Working Load Limit = Maximum Gross Weight)

Floor Area Loading (psf): 205 psf  
(The Maximum offshore dynamic load (psf) allowed on the floor of the container or building being certified for buildings and containers only – N/A for other lifts)

Unique Identification Number: \_\_\_\_\_  
17-8-1 thru 17-8-4  
(For rental equipment only)

I certify that the above-described lifted equipment:

- Is designed for offshore dynamic lifting in accordance with the provisions of API RP2A-WSD (latest edition) Section 2.4.2c "Dynamic Load Factors" and Section 2.4.2d "Allowable Stresses", documented with drawings and calculations.
- Has been certified by the Owner that the lifted equipment has been manufactured in accordance with the stamped drawings
- Has clearly-identified lifting points capable of handling the total capacity of the load
- Has padeye holes that are smooth and perpendicular to the plate face

NOTE: Rigging shall be per Shell UA Deep Water OPS0055

\_\_\_\_\_  
Stephen R. Callegari, Jr., P.E.  
Registered Professional Engineer  
(Civil, Structural, or Mechanical)

\_\_\_\_\_  
August 14, 2020  
Date



08/14/2020

Notes:

1. Owners of rental equipment shall keep a copy of this form on file for duration of equipment life and shall submit a copy to Shell upon request.
2. ISO blocks/connectors may not be used as lifting attachment points.