Shell Exploration and Production Company

(SEPCo)

Li	ted Equipment Certifica	tion Form	_
Shell Purchased:	Supplier: Integris	Rentals	
Rental Equipment:	Owner (Vendor):	Integris Rentals	

Description of Equipment: 12'-0"L x 8'-0"W x3'-0"H (INSIDE) Cargo Basket

SRC Job No. 13-1023; Drawing No: 111-???

Tare Weight (lbs.): 5,000 lbs.

(Empty weight of container, tank, package, skid)

Working Load Limit (lbs.): 8,000 lbs

(Weight of Liquid in tank, items in container, etc.)

Maximum Gross Weight (lbs.): 13,000 lbs.

(Tare Weight + Working Load Limit = Maximum Gross Weight)

Floor Area Loading (psf): N/A

(The Maximum offshore dynamic load (psf) allowed on the floor of the container or building being certified for buildings and containers only – N/A for other lifts)

Unique Identification Number: 12-8-1D thru 12-8-8D

(For rental equipment only)

I certify that the above-described lifted equipment:

- Is designed for offshore dynamic lifting in accordance with the provisions of API RP2A-WSD (latest edition)
 Section 2.4.2c "Dynamic Load Factors" and Section 2.4.2d "Allowable Stresses", documented with drawings and calculations.
- Has been certified by the Owner that the lifted equipment has been manufactured in accordance with the stamped drawings
- . Has clearly-identified lifting points capable of handling the total capacity of the load
- Has padeye holes that are smooth and perpendicular to the plate face

NOTE: Rigging shall be per Shell UA Deep Water OPS0055

<u>Dennis Kohl, P.E.</u> Registered Professional Engineer



August 22, 2013 Date

Notes:

- Owners of rental equipment shall keep a copy of this form on file for duration of equipment life and shall submit a copy to Shell upon request.
- 2. ISO blocks/connectors may not be used as lifting attachment points.